15

# BRUHAT BANGALORE MAHANAGARA PALIKE

**work:-Providing Open Gym equipement at CHS 707 park at 2 nd 3rd main near govt school Ward**

**Agency:-Technical manager (west)KRIDL BBMP Bangalore**

**Measure ment sheet Bill no:-1st & Final Bill**

**Measurements taken on:-** 28/6/2017

| From | TO | Unit | No | Lenth | Breadth | Depth | Quantity | Remarks |
|---|---|---|---|---|---|---|---|---|
| Item no.15 | SUPPLYING AND FIXING OF STANDING TWISTER THREE WAY OF SAFE AREA: 2.5 mtr dia main frame 100 NB GI B-class pipe, ARM FRAME: 32 NB GI B-class pipe handle frame 20 NB GI B-class pipe twister disk LLDP PIastic pipe cap nylon 66 injection moulded, bearing cap: nylon 66 injection moulded, bearing housing and pin: seamless pipe and round bar,NUT BOLTS CAP: nylon 66 injection moulded bearing permament sealed of reputed make (FAG/SKF), nut bolts: high tensile steel galvanized nut bolts, done by pure poly urethane powder with 70-80 microne thickness as per engineer incharge of the work | | | | | | | |
| | | No,s | | | | | | |
| | Near Govt School | | 1.00 | | | | 1.00 | |
| | Near 2nd cross park | | 1.00 | | | | 1.00 | |
| | | | | | | **Total Qty** | **2.00** | |

Assistant Executive Engineer
Byatarayanapura Sub-division
KRIDL, BBMP, Bangalore

Contractors

Assistant Engineer
Project Sub Division

28/6/17
Assistant Executive Engineer
Project Sub Division
Bruhat Bangalore Mahanagara

# BRUHAT BANGALORE MAHANAGARA PALIKE

26

**of work:-Providing Open Gym equipement at CHS 707 park at 2 nd 3rd main near govt school Ward 3.**

**Agency:-Technical manager (west)KRIDL BBMP Bangalore**

**Measurements taken on:-** 21/6/2017 **Measure ment sheet Bill no:-1st & Final Bill**

| From | TO | Unit | No | Lenth | Breadth | Depth | Quantity | Remarks |
|---|---|---|---|---|---|---|---|---|
| Item no.26 | Providing chain link fencing 50mm size of 8 guage properly stretched between existing rectangular poles and fixed with suitable bolts & nuts, the free ends shall be welded to the pole and block pipe at top and bottom as required including cost of all materials, labour, lead and lifts and as per the directions of the Engineer-in-charge of work including two coats of approved quality paint over one coat of shop paint | | | | | | | |
| | | Sqm | | | | | | |
| | | | 1 | 12.00 | | 2.00 | 24.00 | 1 |
| | | | 1 | 8.00 | | 2.00 | 16.00 | 1 |
| | | | 1 | 6.00 | | 2.00 | 12.00 | 1 |
| | | | 1 | 15.00 | | 2.00 | 30.00 | 1 |
| | | | 1 | 6.00 | | 2.00 | 12.00 | 1 |
| | | | 1 | 10.00 | | 2.00 | 20.00 | 1 |
| | | | | | | **Total Qty** | **114.00** | 1 |
| | | | | | | **Qty Ltd to** | **110.00** | 1 |

Assistant Executive Engineer
Byatarayanapura Sub-division
KRIDL, BBMP, Bangalore

Representative

Assistant Engineer
Project Sub Division

21/6/17
Assistant Executive Engineer
Project Sub Division
Bruhat Bangalore Mahanagara

29

# BRUHAT BANGALORE MAHANAGARA PALIKE

**of work:-Providing Open Gym equipement at CHS 707 park at 2 nd 3rd main near govt school Ward .**

**Agency:-Technical manager (west)KRIDL BBMP Bangalore**

**Measure ment sheet Bill no:-1st & Final Bill**

**Measurements taken on:-** 21/6/2017

| From | TO | Unit | No | Lenth | Breadth | Depth | Quantity | Remarks |
|---|---|---|---|---|---|---|---|---|
| Item no.29 | Providing and resetting of available heavy duty cobble stones 60mm thick interlock pavers, using cement and course sand for manufacture of blocks of approved size, shape and colour with a minimum compressive strength of 281 kg per sqm over 50mm jOints, final compaction of paver surface joints into its final level, includingthick sand bed (average thickness) and compacting with plate vibrator having 3 tons compaction force thereby forcing part of sand underneath to come up in between labour and HOM of machineries complete as per specifications | | | | | | | |
| | | Sqm | | | | | | |
| | Missing and Damaged | | 1 | 15.00 | 2.50 | | 37.50 | |
| | | | 1 | 7.00 | 2.10 | | 14.70 | |
| | | | 1 | 4.50 | 2.00 | | 9.00 | |
| | | | 1 | 11.00 | 1.50 | | 16.50 | |
| | | | 1 | 6.00 | 2.00 | | 12.00 | |
| | | | 1 | 6.50 | 2.10 | | 13.65 | |
| | | | 1 | 3.00 | 2.00 | | 6.00 | |
| | | | 1 | 12.00 | 2.50 | | 30.00 | |
| | | | | | | **Total Qty** | **139.35** | |
| | | | | | | **Qty Ltd to** | **137.50** | |

Assistant Executive Engineer
Gayataravanapura Sub-division
KRIDL, BBMP, Bangalore
Representative

Assistant Engineer
Project Sub Division

21/6/17
Assistant Executive Engineer
Project Sub Division
Bruhat Bangalore Mahanagara